SUMMARY OF QUANTITIES TO DATE 18-17

| SUMMARY OF QU | JANTITIES | S TO DATE 18-17 | | | | | | | | | | | |
|----------------|-----------|----------------------|--|----------------|----------------------|-------------------|-----------------------------|-------------------|----------------------------|--|----------------|----------------------------|-------------|
| PROJECT ITEM # | S.P. | IDOT NO. | ITEM | UNIT | UNIT PRICE | AWARD QUANTITY | AWARD COST | TOTAL QUANTITY | TOTAL COST | DEDUCTED QUANTITY | ADDED QUANTITY | DEDUCTED COST | ADDED COST |
| 1 | * | | CONTINGENCY CASH ALLOWANCE | L SUM | \$35,000.00 | 1 | \$35,000.00 | 0 | \$0.00 | -1 | | -\$35,000.00 | |
| 2 | * | 20101000 | TEMPORARY FENCING | FOOT | \$3.30 | 1080 | \$3,564.00 | 278.3 | \$918.39 | -801.7 | | -\$2,645.61 | |
| 3 | | 20101100 | TREE TRUNK PROTECTION | EACH | \$291.30 | 18 | \$5,243.40 | 0 | \$0.00 | -18 | | -\$5,243.40 | |
| 4 5 | * | 20101200 20101400 | TREE ROOT PRUNING NITROGEN FERTILIZER NUTRIENT | EACH POUND | \$189.65 \$0.01 | 18 17 | \$3,413.70 \$0.17 | 7 | \$1,327.55 \$0.00 | -11 -17 | | -\$2,086.15 -\$0.17 | |
| 6 | * | 20101400 | PHOSPHORUS FERTILIZER NUTRIENT | POUND | \$0.01 | 17 | \$0.17 | 0 | \$0.00 | -17 | - | -\$0.17 | |
| 7 | * | 20101500 | POTASSIUM FERTILIZER NUTRIENT | POUND | \$0.01 | 17 | \$0.17 | 0 | \$0.00 | -17 | + | -\$0.17 | |
| 8 | | 20101700 | SUPPLEMENTAL WATERING | UNIT | \$108.10 | 20 | \$2,162.00 | 0 | \$0.00 | -20 | | -\$2,162.00 | |
| 9 | * | 20200100 | EARTH EXCAVATION | CU YD | \$51.35 | 231 | \$11,861.85 | 423.55 | \$21,749.29 | | 192.55 | | \$9,887.44 |
| 10 | | 20201200 | REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL | CU YD | \$51.60 | 100 | \$5,160.00 | 100 | \$5,160.00 | | | | |
| 11 | * | 20700220 | POROUS GRANULAR EMBANKMENT | CU YD | \$53.75 | 100 | \$5,375.00 | 100 | \$5,375.00 | | - | 40.50 | |
| 12 13 | * | 20800150 21101615 | TRENCH BACKFILL TOPSOIL FURNISH AND PLACE, 4" | CU YD SQ YD | \$0.01 \$8.10 | 2398 611 | \$23.98 \$4,949.10 | 2340 634.99 | \$23.40 \$5,143.42 | -58 | 23.99 | -\$0.58 | \$194.32 |
| 14 | * | 25200100 | SODDING | SQ YD | \$12.96 | 611 | \$7,918.56 | 634.99 | \$8,229.47 | | 23.99 | | \$310.91 |
| 15 | | 28000510 | INLET FILTERS | EACH | \$73.10 | 47 | \$3,435.70 | 13 | \$950.30 | -34 | | -\$2,485.40 | 702002 |
| 16 | * | 35101582 | AGGREGATE BASE COURSE, TYPE B 2" | SQ YD | \$7.55 | 1107 | \$8,357.85 | 1305.73 | \$9,858.26 | | 198.73 | | \$1,500.41 |
| 17 | * | 35101600 | AGGREGATE BASE COURSE, TYPE B 4" | SQ YD | \$9.45 | 280 | \$2,646.00 | 1002.14 | \$9,470.22 | | 722.14 | | \$6,824.22 |
| 18 | * | 35101800 | AGGREGATE BASE COURSE, TYPE B 6" | SQ YD | \$12.70 | 914 | \$11,607.80 | 1413.01 | \$17,945.23 | ļ | 499.01 | 1 | \$6,337.43 |
| 19 | * | 35102400 | AGGREGATE BASE COURSE, TYPE B 12" | SQ YD | \$21.60 | 638 | \$13,780.80 | 644.03 | \$13,911.05 | | 6.03 | 1 | \$130.25 |
| 20 | | 35300100 | PORTLAND CEMENT CONCRETE BASE COURSE 6" | SQ YD | \$72.75 | 169 | \$12,294.75 | 285.84 | \$20,794.86 | - | 116.84 | | \$8,500.11 |
| 21 22 | * | 35501300 40201000 | HOT-MIX ASPHALT BASE COURSE, 4" AGGREGATE FOR TEMPORARY ACCESS | SQ YD TON | \$20.50 \$38.50 | 966 75 | \$19,803.00 \$2,887.50 | 1413.01 75 | \$28,966.71 \$2,887.50 | + | 447.01 | | \$9,163.71 |
| 23 | | 40600290 | BITUMINOUS MATERIALS (TACK COAT) | POUND | \$0.60 | 3873 | \$2,323.80 | 2415.8 | \$1,449.48 | -1457.2 | + | -\$874.32 | |
| 24 | | 40600625 | LEVELING BINDER (MACHINE METHOD), N50 | TON | \$132.70 | 74 | \$9,819.80 | 74.4 | \$9,872.88 | | 0.4 | 70 | \$53.08 |
| 25 | | 40600982 | HOT-MIX ASPHALT SURFACE REMOVAL - BUTT JOINT | SQ YD | \$14.50 | 63 | \$913.50 | 59.87 | \$868.12 | -3.13 | | -\$45.38 | |
| 26 | | 40600990 | TEMPORARY RAMP | SQ YD | \$58.85 | 40 | \$2,354.00 | 226.66 | \$13,338.94 | | 186.66 | | \$10,984.94 |
| 27 | | 40603080 | HOT-MIX ASPHALT BINDER COURSE, IL-19.0, N50 | TON | \$78.10 | 806 | \$62,948.60 | 900.9 | \$70,360.29 | | 94.9 | 1 | \$7,411.69 |
| 28 | | 40603335 | HOT-MIX ASPHALT SURFACE COURSE, MIX "D", N50 | TON | \$82.95 | 590 | \$48,940.50 | 639.55 | \$53,050.67 | | 49.55 | | \$4,110.17 |
| 29 | * | 42000401 | PORTLAND CEMENT CONCRETE PAVEMENT 9" (JOINTED) | SQ YD | \$83.45 | 638 | \$53,241.10 | 644.03 | \$53,744.30 | 040 | 6.03 | 64.465.06 | \$503.20 |
| 30 31 | • | 42001300 42300400 | PROTECTIVE COAT PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 8 INCH | SQ YD SQ YD | \$1.27 \$73.85 | 918 269 | \$1,165.86 \$19,865.65 | 0 328.89 | \$0.00 \$24,288.53 | -918 | 59.89 | -\$1,165.86 | \$4,422.88 |
| 32 | | 42400200 | PORTLAND CEMENT CONCRETE BRIVEWAY PAYEMENT, 8 INCH | SQ FT | \$6.05 | 10463 | \$63,301.15 | 10649.5 | \$64,429.48 | | 186.5 | | \$1,128.33 |
| 33 | * | 42400800 | DETECTABLE WARNINGS | SQ FT | \$49.20 | 298 | \$14,661.60 | 326 | \$16,039.20 | | 28 | | \$1,377.60 |
| 34 | * | 44000100 | PAVEMENT REMOVAL | SQ YD | \$18.80 | 3340 | \$62,792.00 | 3515.42 | \$66,089.90 | | 175.42 | | \$3,297.90 |
| 35 | * | 44000159 | HOT-MIX ASPHALT SURFACE REMOVAL 2.5" | SQ YD | \$14.90 | 1258 | \$18,744.20 | 1241.99 | \$18,505.65 | -16.01 | | -\$238.55 | |
| 36 | * | 44000165 | HOT-MIX ASPHALT SURFACE REMOVAL 4" | SQ YD | \$11.60 | 3385 | \$39,266.00 | 3313.77 | \$38,439.73 | -71.23 | | -\$826.27 | ļ |
| 37 | * | 44000200 | DRIVEWAY PAVEMENT REMOVAL | SQ YD | \$20.30 | 221 | \$4,486.30 | 328.89 | \$6,676.47 | | 107.89 | I | \$2,190.17 |
| 38 | * | 44000500 | COMBINATION CURB AND GUTTER REMOVAL | FOOT | \$8.45 | 2054 | \$17,356.30 | 2491.4 | \$21,052.33 | | 437.4 948.2 | | \$3,696.03 |
| 39 40 | * | 44000600 56100005 | SIDEWALK REMOVAL DUCTILE IRON WATER MAIN TEE, 6" X 6" | SQ FT EACH | \$2.75 \$428.00 | 9568 1 | \$26,312.00 \$428.00 | 10516.2 0 | \$28,919.55 \$0.00 | -1 | 946.2 | -\$428.00 | \$2,607.55 |
| 41 | * | 56100045 | DUCTILE IRON WATER MAIN TEE, 12" X 4" | EACH | \$609.90 | 4 | \$2,439.60 | 3 | \$1,829.70 | -1 | + | -\$609.90 | |
| 42 | * | 56100050 | DUCTILE IRON WATER MAIN TEE, 12" X 6" | EACH | \$658.05 | 4 | \$2,632.20 | 5 | \$3,290.25 | - | 1 | \$005.50 | \$658.05 |
| 43 | * | 56100055 | DUCTILE IRON WATER MAIN TEE, 12" X 8" | EACH | \$695.50 | 3 | \$2,086.50 | 3 | \$2,086.50 | | | | |
| 44 | * | 56101150 | DUCTILE IRON WATER MAIN REDUCER, 8" X 6" | EACH | \$214.00 | 1 | \$214.00 | 2 | \$428.00 | | 1 | | \$214.00 |
| 45 | * | 56102900 | DUCTILE IRON WATER MAIN, PUSH JOINT 4" | FOOT | \$113.05 | 49 | \$5,539.45 | 73.8 | \$8,343.10 | | 24.8 | | \$2,803.65 |
| 46 | * | 56103000 | DUCTILE IRON WATER MAIN, PUSH JOINT 6" | FOOT | \$114.15 | 78 | \$8,903.70 | 85.2 | \$9,725.58 | ↓ | 7.2 | 1 | \$821.88 |
| 47 48 | * | 56103100 56103300 | DUCTILE IRON WATER MAIN, PUSH JOINT 8" DUCTILE IRON WATER MAIN, PUSH JOINT 12" | FOOT FOOT | \$118.70 \$145.55 | 161 1032 | \$19,110.70 \$150,207.60 | 269.9 0 | \$32,037.13 \$0.00 | -1032 | 108.9 | -\$150,207.60 | \$12,926.43 |
| 49 | * | 56104400 | WATER VALVES 1" | EACH | \$319.15 | 1032 | \$319.15 | 1 | \$319.15 | -1052 | - | -\$150,207.00 | |
| 50 | * | 56104600 | WATER VALVES 2" | EACH | \$1,086.60 | 2 | \$2,173.20 | 1 | \$1,086.60 | -1 | + | -\$1,086.60 | |
| 51 | * | 56104800 | WATER VALVES 4" | EACH | \$1,828.05 | 3 | \$5,484.15 | 3 | \$5,484.15 | | | | |
| 52 | * | 56104900 | WATER VALVES 6" | EACH | \$1,935.05 | 1 | \$1,935.05 | 3 | \$5,805.15 | | 2 | | \$3,870.10 |
| 53 | * | 56105000 | WATER VALVES 8" | EACH | \$2,298.85 | 2 | \$4,597.70 | 4 | \$9,195.40 | | 2 | | \$4,597.70 |
| 54 | * | 56105200 | WATER VALVES 12" | EACH | \$3,438.40 | 3 | \$10,315.20 | 2 | \$6,876.80 | -1 | | -\$3,438.40 | |
| 55 56 | * | 56109420 56109424 | DUCTILE IRON WATER MAIN FITTINGS 8" 45.00 DEGREE BEND DUCTILE IRON WATER MAIN FITTINGS 12" 45.00 DEGREE BEND | EACH EACH | \$246.10 \$551.05 | 3 14 | \$738.30 \$7,714.70 | 0 | \$492.20 \$0.00 | -1 -14 | + | -\$246.10 \$7.714.70 | |
| 57 | * | 56200300 | WATER SERVICE LINE 1" | FOOT | \$96.55 | 8 | \$7,714.70 | 19 | \$1,834.45 | -14 | 11 | -\$7,714.70 | \$1,062.05 |
| 58 | * | 56200700 | WATER SERVICE LINE 1" | FOOT | \$104.75 | 18 | \$1,885.50 | 22 | \$2,304.50 | | 4 | | \$419.00 |
| 59 | * | 56400500 | FIRE HYDRANT TO BE REMOVED | EACH | \$719.00 | 3 | \$2,157.00 | 3 | \$2,157.00 | | 1 | 1 | |
| 60 | * | 56400710 | FIRE HYDRANT AND VALVE (SPECIAL) | EACH | \$9,636.05 | 2 | \$19,272.10 | 2 | \$19,272.10 | | | <u> </u> | |
| 61 | * | 56400820 | FIRE HYDRANT WITH AUXILIARY VALVE AND VALVE BOX | EACH | \$6,469.85 | 1 | \$6,469.85 | 1 | \$6,469.85 | ļ | | L | ļ |
| 62 | * | 56500700 | DOMESTIC WATER SERVICE BOXES TO BE REMOVED | EACH | \$106.50 | 10 | \$1,065.00 | 7 | \$745.50 | -3 | | -\$319.50 | ļ |
| 63 | * | 56500800 | DOMESTIC WATER SERVICE BOXES | EACH | \$80.25 | 9 | \$722.25 | 7 | \$561.75 | -2 | 62.2 | -\$160.50 | £150.35 |
| 64 65 | * | 58700300 60200105 | CONCRETE SEALER CATCH BASINS, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, OPEN LID | SQ FT EACH | \$2.50 \$3,430.05 | 5733 | \$14,332.50 \$30,870.45 | 5796.3 8 | \$14,490.75 \$27,440.40 | -1 | 63.3 | -\$3,430.05 | \$158.25 |
| 66 | | | CATCH BASINS, TYPE C, TYPE 1 FRAME, OPEN LID | EACH | \$2,283.65 | 3 | \$6,850.95 | 4 | \$9,134.60 | -1 | 1 | - 93,430.03 | \$2,283.65 |
| 67 | | | MANHOLES, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, CLOSED LID | EACH | \$1,646.90 | 7 | \$11,528.30 | 4 | \$6,587.60 | -3 | + - | -\$4,940.70 | Ş2,203.03 |
| 68 | | | MANHOLES, TYPE A, 5'-DIAMETER, TYPE 1 FRAME, CLOSED LID | EACH | \$4,179.05 | 2 | \$8,358.10 | 1 | \$4,179.05 | -1 | 1 | -\$4,179.05 | |
| 69 | | 60223700 | MANHOLES, TYPE A, 6'-DIAMETER, TYPE 1 FRAME, OPEN LID | EACH | \$6,209.05 | 1 | \$6,209.05 | 1 | \$6,209.05 | | | | |
| 70 | | 60224446 | MANHOLES, TYPE A, 7'-DIAMETER, TYPE 1 FRAME, CLOSED LID | EACH | \$10,269.05 | 1 | \$10,269.05 | 1 | \$10,269.05 | ļ | | . | ļ |
| 71 | | 60234200 | INLETS, TYPE A, TYPE 1 FRAME, OPEN LID | EACH | \$2,084.85 | 8 | \$16,678.80 | 8 | \$16,678.80 | 1 | | | |
| 72 | * | 60248700 | VALVE VAULTS, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, CLOSED LID | EACH | \$2,300.85 | 4 | \$9,203.40 | 5 | \$11,504.25 | | 1 | 63 570 50 | \$2,300.85 |
| 73 74 | - | 60248900 60255500 | VALVE VAULTS, TYPE A, 5'-DIAMETER, TYPE 1 FRAME, CLOSED LID MANHOLES TO BE ADJUSTED | EACH EACH | \$2,579.50 | 3 | \$7,738.50 | 0 | \$5,159.00 | -1 -4 | + | -\$2,579.50 -\$2,065.80 | |
| 74 | | 60255500 | FRAMES AND LIDS TO BE ADJUSTED | EACH | \$516.45 \$606.35 | 9 | \$2,065.80 \$5,457.15 | 15 | \$0.00 \$9,095.25 | -4 | 6 | -52,005.80 | \$3,638.10 |
| | * | 60500040 | REMOVING MANHOLES | EACH | \$121.15 | 6 | \$726.90 | 10 | \$1,211.50 | | 4 | | \$484.60 |
| 76 | | | | | | | | | | | | | |
| 76 77 | * | 60500050 | REMOVING CATCH BASINS | EACH | \$229.15 | 3 | \$687.45 | 4 | \$916.60 | | 1 | | \$229.15 |

SUMMARY OF QUANTITIES TO DATE 18-17

| OTTO Q | JANTITIES | TO DATE 18-17 | | | 1 | 1 | | | | | | | |
|---------------|-----------|----------------------|--|---------------|---------------------|-------------------|---------------------------|-------------------|---------------------------|----------------------|----------------|-------------------------|-------------|
| ROJECT ITEM # | S.P. | IDOT NO. | ITEM | UNIT | UNIT PRICE | AWARD QUANTITY | AWARD COST | TOTAL QUANTITY | TOTAL COST | DEDUCTED QUANTITY | ADDED QUANTITY | DEDUCTED COST | ADDED COST |
| 79 | * | 60500105 | FILLING MANHOLES | EACH | \$527.70 | 15 | \$7,915.50 | 8 | \$4,221.60 | -7 | | -\$3,693.90 | |
| 80 | | 60600605 | CONCRETE CURB, TYPE B | FOOT | \$22.50 | 32 | \$720.00 | 264.4 | \$5,949.00 | | 232.4 | | \$5,229.00 |
| 81 | * | 60603800 | COMBINATION CONCRETE CURB AND GUTTER, TYPE B-6.12 | FOOT | \$22.40 | 1606 | \$35,974.40 | 2416 | \$54,118.40 | | 810 | | \$18,144.00 |
| 82 | * | 60604100 | COMBINATION CONCRETE CURB AND GUTTER, TYPE B-6.12 (MODIFIED) | FOOT | \$22.45 | 811 | \$18,206.95 | 327.8 | \$7,359.11 | -483.2 | | -\$10,847.84 | |
| 83 | * | 66900200 | NON-SPECIAL WASTE DISPOSAL | CU YD | \$42.35 | 405 | \$17,151.75 | 0 | \$0.00 | -405 | | -\$17,151.75 | |
| 84 | | 66900450 | SPECIAL WASTE PLANS AND REPORTS | L SUM | \$2,086.50 | 1 | \$2,086.50 | 0 | \$0.00 | -1 | | -\$2,086.50 | |
| 85 | | 66900530 | SOIL DISPOSAL ANALYSIS | EACH | \$3,156.50 | 1 | \$3,156.50 | 0 | \$0.00 | -1 | | -\$3,156.50 | |
| 86 | | 67100100 | MOBILIZATION | LSUM | \$187,476.53 | 1 | \$187,476.53 | 1 | \$187,476.53 | | | | |
| 87 | | 70300100 | SHORT TERM PAVEMENT MARKING | FOOT | \$10.70 | 425 | \$4,547.50 | 888.7 | \$9,509.09 | | 463.7 | | \$4,961.59 |
| 88 | | 70300150 | SHORT TERM PAVEMENT MARKING REMOVAL | SQ FT | \$5.35 | 570 | \$3,049.50 | 296.3 | \$1,585.21 | -273.7 | | -\$1,464.29 | |
| 89 | | 72000100 | SIGN PANEL - TYPE 1 | SQ FT | \$46.45 | 78 | \$3,623.10 | 52.6 | \$2,443.27 | -25.4 | | -\$1,179.83 | |
| 90 | | 72300100 | INSTALL EXISTING SIGN PANEL | SQ FT | \$30.92 | 61 | \$1,886.12 | 35.5 | \$1,097.66 | -25.5 | | -\$788.46 | |
| 91 | | 72400200 | REMOVE SIGN PANEL ASSEMBLY - TYPE B | EACH | \$738.30 | 1 | \$738.30 | 1 | \$738.30 | | | | 44 000 00 |
| 92 | | 72400310 | REMOVE SIGN PANEL - TYPE 1 THERMOPLASTIC PAVEMENT MARKING - LETTERS AND SYMBOLS | SQ FT | \$57.75 | 13 | \$750.75 | 35.5 | \$2,050.13 | | 22.5 | | \$1,299.38 |
| 93 | | 78000100 | THERMOPLASTIC PAVEMENT MARKING - LETTERS AND SYMBOLS THERMOPLASTIC PAVEMENT MARKING - LINE 4" | SQ FT | \$4.35 | 79 | \$343.65 | 79 | \$343.65 | 202 5 | | ¢606.07 | |
| 94 | | 78000200 | THERMOPLASTIC PAVEMENT MARKING - LINE 4 THERMOPLASTIC PAVEMENT MARKING - LINE 6" | FOOT | \$1.75 | 2884 | \$5,047.00 | 2491.5 | \$4,360.13 | -392.5 | | -\$686.87 | |
| 95 96 | | 78000400 78000600 | THERMOPLASTIC PAVEMENT MARKING - LINE 12" | FOOT FOOT | \$2.10 \$2.00 | 2003 923 | \$4,206.30 \$1,846.00 | 1739.8 899.8 | \$3,653.58 \$1,799.60 | -263.2 -23.2 | | -\$552.72 -\$46.40 | |
| 97 | | 78000650 | THERMOPLASTIC PAVEMENT MARKING - LINE 12 THERMOPLASTIC PAVEMENT MARKING - LINE 24" | FOOT | \$4.35 | 174 | \$756.90 | 140.2 | \$609.87 | -23.2 | | -\$46.40 | |
| | | | | | | | | | | -33.0 | | -\$147.05 | |
| 98 99 | | 78006100 78008270 | PREFORMED THERMOPLASTIC PAVEMENT MARKING - LETTERS AND SYMBOLS POLYUREA PAVEMENT MARKING TYPE I - LINE 24" | SQ FT | \$51.60 | 65 32 | \$3,354.00 \$416.00 | 65 32 | \$3,354.00 \$416.00 | + | + | | |
| 100 | | 78300100 | PAVEMENT MARKING REMOVAL | FOOT SQ FT | \$13.00 \$10.70 | 250 | \$416.00 | 0 | \$416.00 | -250 | | -\$2,675.00 | |
| 101 | | 81603047 | UNIT DUCT, 600V, 3-1C NO.6, 1/C NO.6 GROUND, (XLP-TYPE USE), 1 1/4" DIA. POLYETHYLENE | FOOT | \$10.70 | 625 | \$2,675.00 | 620.8 | \$9,405.12 | -250 -4.2 | 1 | -\$2,675.00 -\$63.63 | |
| 101 | | 81603047 | UNIT DUCT, 600V, 3-1C NO.6, 1/C NO.6 GROUND, (XLP-TYPE USE), 1 1/4" DIA. POLYETHYLENE | FOOT | \$15.15 | 38 | \$575.70 | 16.4 | \$9,405.12 | -4.2 -21.6 | + | -\$83.63 | |
| 103 | | 81702130 | ELECTRIC CABLE IN CONDUIT, 600V (XLP-TYPE USE) 1/C NO. 6 | FOOT | \$3.45 | 700 | \$2,415.00 | 262 | \$903.90 | -438 | + | -\$1,511.10 | |
| 103 | | 81702140 | ELECTRIC CABLE IN CONDUIT, 600V (XLP-TYPE USE) 1/C NO. 4 | FOOT | \$3.20 | 340 | \$1,088.00 | 0 | \$0.00 | -340 | + | -\$1,088.00 | |
| 105 | * | 83600200 | LIGHT POLE FOUNDATION, 24" DIAMETER | FOOT | \$321.00 | 24 | \$7,704.00 | 49.5 | \$15,889.50 | 340 | 25.5 | 71,000.00 | \$8,185.50 |
| 106 | | 84200804 | REMOVAL OF POLE FOUNDATION | EACH | \$481.50 | 4 | \$1,926.00 | 8 | \$3,852.00 | | 4 | | \$1,926.00 |
| 107 | | 87900200 | DRILL EXISTING HANDHOLE | EACH | \$310.30 | 3 | \$930.90 | 3 | \$930.90 | | - | | \$1,520.00 |
| 108 | | 89502300 | REMOVE ELECTRIC CABLE FROM CONDUIT | FOOT | \$0.60 | 5587 | \$3,352.20 | 2062 | \$1,237.20 | -3525 | | -\$2,115.00 | |
| 109 | * | X0326661 | CURED-IN-PLACE PIPE LINER, 21" | FOOT | \$123.05 | 695 | \$85,519.75 | 695 | \$85,519.75 | 3323 | | ÇZ,115.00 | |
| 110 | * | X0326864 | BRICK SIDEWALK REMOVAL | SQ FT | \$2.15 | 1943 | \$4,177.45 | 2640 | \$5,676.00 | | 697 | | \$1,498.55 |
| 111 | * | X0327073 | STEEL CASING PIPE, AUGERED AND JACKED, 42" | FOOT | \$594.05 | 103 | \$61,187.15 | 103 | \$61,187.15 | | | | |
| 112 | * | X0327421A | SANITARY SEWER, DUCTILE IRON, TYPE 2, 24" | FOOT | \$276.50 | 138 | \$38,157.00 | 118.2 | \$32,682.30 | -19.8 | | -\$5,474.70 | |
| 113 | * | X0327487 | TRIAXIAL GEOGRID REINFORCEMENT, TYPE I | SQ YD | \$10.70 | 638 | \$6,826.60 | 633.81 | \$6,781.77 | -4.19 | | -\$44.83 | |
| 114 | * | X0327614 | COMBINED SEWER REMOVAL 12" | FOOT | \$24.80 | 92 | \$2,281.60 | 92 | \$2,281.60 | | | · | |
| 115 | * | X0327615 | COMBINED SEWER REMOVAL 8" | FOOT | \$39.25 | 33 | \$1,295.25 | 0 | \$0.00 | -33 | | -\$1,295.25 | |
| 116 | * | X0327785 | CURED-IN-PLACE PIPE LINER, 12" | FOOT | \$243.60 | 69 | \$16,808.40 | 68.4 | \$16,662.24 | -0.6 | | -\$146.16 | |
| 117 | * | X5610704 | WATER MAIN REMOVAL, 4" | FOOT | \$8.40 | 926 | \$7,778.40 | 0 | \$0.00 | -926 | | -\$7,778.40 | |
| 118 | * | X5610706 | WATER MAIN REMOVAL, 6" | FOOT | \$20.65 | 31 | \$640.15 | 107.9 | \$2,228.14 | | 76.9 | | \$1,587.99 |
| 119 | * | X5620112 | WATER SERVICE CONNECTION | EACH | \$2,441.45 | 12 | \$29,297.40 | 8 | \$19,531.60 | -4 | | -\$9,765.80 | |
| 120 | * | X5630706 | CONNECTION TO EXISTING WATER MAIN 6" | EACH | \$4,466.65 | 2 | \$8,933.30 | 4 | \$17,866.60 | | 2 | | \$8,933.30 |
| 121 | * | X5630712 | CONNECTION TO EXISTING WATER MAIN 12" | EACH | \$5,322.65 | 2 | \$10,645.30 | 4 | \$21,290.60 | | 2 | | \$10,645.30 |
| 122 | * | X7010216 | TRAFFIC CONTROL AND PROTECTION, (SPECIAL) | LSUM | \$53,500.00 | 1 | \$53,500.00 | 1.05 | \$56,175.00 | | 0.05 | | \$2,675.00 |
| 123 | * | X7280105 | TELESCOPING STEEL SIGN SUPPORT (SPECIAL) | FOOT | \$19.25 | 120 | \$2,310.00 | 172 | \$3,311.00 | | 52 | | \$1,001.00 |
| 124 | * | X7310110 | BASES FOR TELESCOPING STEEL SIGN SUPPORT (SPECIAL) | EACH | \$267.50 | 8 | \$2,140.00 | 14 | \$3,745.00 | | 6 | | \$1,605.00 |
| 125 | * | X6020399 | CONNECTION TO EXISTING MANHOLE | EACH | \$2,225.30 | 6 | \$13,351.80 | 5 | \$11,126.50 | -1 | | -\$2,225.30 | |
| 126 | * | X6026500 | MANHOLES, DROP TYPE, 5'-DIAMETER, TYPE 1 FRAME, CLOSED LID | EACH | \$43,995.00 | 1 | \$43,995.00 | 1 | \$43,995.00 | | | | |
| 127 | * | X6030310 | FRAMES AND LIDS TO BE ADJUSTED (SPECIAL) | EACH | \$816.65 | 15 | \$12,249.75 | 4 | \$3,266.60 | -11 | | -\$8,983.15 | |
| 128 | * | Z0004710 | HOT-MIX ASPHALT FOR MAINTENANCE | TON | \$155.15 | 20 | \$3,103.00 | 21.88 | \$3,394.68 | | 1.88 | | \$291.68 |
| 129 | | Z0013798 | CONSTRUCTION LAYOUT | LSUM | \$11,550.00 | 1 | \$11,550.00 | 1.05 | \$12,127.50 | | 0.05 | 4 | \$577.50 |
| 130 | * | Z0030850 | TEMPORARY INFORMATION SIGINING | SQ FT | \$10.70 | 203 | \$2,172.10 | 18 | \$192.60 | -185 | | -\$1,979.50 | |
| 131 | * | Z0050600 | REMOVE AND RESET ORNAMENTAL FENCE | FOOT | \$40.65 | 46 | \$1,869.90 | 35.5 | \$1,443.08 | -10.5 | 44.6 | -\$426.82 | 62.252.02 |
| 132 133 | * | Z0056644 | STORM SEWERS, TYPE 1, 8 INCH SANITARY SEWER, TYPE 2 6" | FOOT FOOT | \$75.20 \$125.80 | 663 49 | \$49,857.60 \$6,164.20 | 707.6 19.2 | \$53,211.52 \$2,415.36 | -29.8 | 44.6 | -\$3,748.84 | \$3,353.92 |
| 134 | * | Z0059500 Z0059800 | SANITARY SEWER, TYPE 2 12" | FOOT | \$128.00 | 88 | \$11,264.00 | 79.8 | \$10,214.40 | -29.8 | | -\$1,049.60 | |
| 135 | * | Z0059800 Z0060000 | SANITARY SEWER, TYPE 2 12" | FOOT | \$152.60 | 747 | \$11,264.00 | | \$0.00 | -747 | | -\$1,049.60 | |
| 136 | * | Z0060000 Z0060200 | SANITARY SEWER, TYPE 2 24" | FOOT | \$167.60 | 19 | \$3,184.40 | 0 17.5 | \$2,933.00 | -747 | + | -\$113,992.20 | |
| 137 | * | 20000200 | COMBINED SEWER REMOVAL 9" | FOOT | \$46.55 | 10 | \$465.50 | 10 | \$465.50 | -1.5 | + | 9231.40 | |
| 138 | * | | ESPRESSO KENTUCKY COFFEE TREE, 3" | EACH | \$751.85 | 10 | \$751.85 | 10 | \$751.85 | † | | | |
| 139 | * | | FIBER MODIFIED ASPHALT CRACK SEALING | FOOT | \$9.20 | 675 | \$6,210.00 | 658.7 | \$6,060.04 | -16.3 | | -\$149.96 | |
| 140 | * | | FILL EXISTING COMBINED SEWERS | CU YD | \$172.50 | 39 | \$6,727.50 | 32.26 | \$5,564.85 | -6.74 | 1 | -\$1,162.65 | |
| 141 | * | | FILL EXISTING COMBINED SEWERS | CU YD | \$172.50 | 39 | \$6,727.50 | 0 | \$0.00 | -39 | 1 | -\$6,727.50 | |
| 142 | * | | GARBAGE COLLECTION | CAL DAY | \$668.75 | 65 | \$43,468.75 | 61 | \$40,793.75 | -4 | | -\$2,675.00 | - |
| 143 | * | | HARDWOOD MULCH WITH LANDSCAPE FABRIC | CU YD | \$19.25 | 13 | \$250.25 | 15.4 | \$296.45 | 1 | 2.4 | | \$46.20 |
| 144 | * | | INSERTION VALVE, 6" | EACH | \$9,003.50 | 1 | \$9,003.50 | 0 | \$0.00 | -1 | | -\$9,003.50 | |
| 145 | * | | INSERTION VALVE, 8" | EACH | \$10,678.00 | 2 | \$21,356.00 | 0 | \$0.00 | -2 | | -\$21,356.00 | |
| 146 | * | | LIGHT POLE FOUNDATION, 20" DIAMETER | FOOT | \$187.25 | 20 | \$3,745.00 | 21 | \$3,932.25 | | 1 | | \$187.25 |
| 147 | * | | LIGHT POLE FOUNDATION, 20" DIAMETER, SPECIAL | FOOT | \$219.35 | 5 | \$1,096.75 | 5.1 | \$1,118.69 | | 0.1 | | \$21.94 |
| 148 | * | | LIGHT POLE FOUNDATION, 24" DIAMETER, SPECIAL | FOOT | \$272.85 | 6 | \$1,637.10 | 6 | \$1,637.10 | | | | |
| 149 | * | | MAINTAIN EXISTING LIGHTING CONTROLLER | EACH | \$963.00 | 2 | \$1,926.00 | 2 | \$1,926.00 | | | | |
| 150 | * | | MAINTENANCE OF ROADWAY | LSUM | \$10,000.00 | 1 | \$10,000.00 | 1.05 | \$10,500.00 | | 0.05 | | \$500.00 |
| 151 | * | | MANHOLE RECONSTRUCTION WITH SHOTCRETE | EACH | \$6,365.00 | 2 | \$12,730.00 | 2 | \$12,730.00 | | | | |
| 152 | * | | PAINT PAVEMENT MARKING - SPECIAL | EACH | \$834.60 | 4 | \$3,338.40 | 0 | \$0.00 | -4 | | -\$3,338.40 | |
| 153 | * | | PEDESTRIAN LIGHT UNIT, COMPLETE, SPECIAL | EACH | \$5,029.00 | 5 | \$25,145.00 | 5 | \$25,145.00 | | | | |
| | * | | PERMEABLE ASPHALT | SQ FT | \$21.40 | 508 | \$10,871.20 | 509.6 | \$10,905.44 | | 1.6 | | \$34.24 |
| 154 | | | | | | | | | | | | | |
| 154 155 | * | | PERMEABLE PAVERS WITH STONE BASE | SQ FT | \$17.20 | 1610 | \$27,692.00 | 2300.4 | \$39,566.88 | | 690.4 | | \$11,874.88 |

SUMMARY OF QUANTITIES TO DATE 18-17

| PROJECT ITEM # | S.P. | IDOT NO. | ITEM | UNIT | UNIT PRICE | AWARD QUANTITY | AWARD COST | TOTAL QUANTITY | TOTAL COST | DEDUCTED QUANTITY | ADDED QUANTITY | DEDUCTED COST | ADDED COST |
|----------------|------|----------|---|--------|-------------|-------------------|----------------|-------------------|----------------|----------------------|----------------|---------------|--------------|
| 157 | * | | PRECONSTRUCTION VIDEO | LSUM | \$593.85 | 1 | \$593.85 | 0 | \$0.00 | -1 | | -\$593.85 | |
| 158 | * | | PREFORMED THERMOPLASTIC BIKE CONTRAST PAVEMENT MARKING | SQ FT | \$13.65 | 828 | \$11,302.20 | 828 | \$11,302.20 | | | | |
| 159 | * | | PROJECT ID SIGN | EACH | \$952.30 | 6 | \$5,713.80 | 4 | \$3,809.20 | -2 | | -\$1,904.60 | i |
| 160 | * | | RAILROAD PROTECTIVE LIABILITY INSURANCE - METRA | LSUM | \$5,243.00 | 1 | \$5,243.00 | 1 | \$5,243.00 | | | | |
| 161 | * | | RAILROAD PROTECTIVE LIABILITY INSURANCE - UPRR | LSUM | \$5,243.00 | 1 | \$5,243.00 | 1 | \$5,243.00 | | | | I |
| 162 | * | | REMOVAL OF PEDESTRIAN LIGHTING UNIT, SALVAGE | EACH | \$460.10 | 4 | \$1,840.40 | 4 | \$1,840.40 | | | | I |
| 163 | * | | REMOVAL OF STREET LIGHTING UNIT, SALVAGE | EACH | \$684.80 | 7 | \$4,793.60 | 7 | \$4,793.60 | | | | 1 |
| 164 | * | | REMOVAL OF STREET LIGHTING UNIT, SALVAGE, SPECIAL | EACH | \$722.25 | 1 | \$722.25 | 1 | \$722.25 | | | | I |
| 165 | * | | SANITARY SEWER MAIN LINE SPOT REPAIR 21" | FOOT | \$1,704.05 | 23 | \$39,193.15 | 0 | \$0.00 | -23 | | -\$39,193.15 | |
| 166 | * | | STREET LIGHT UNIT, COMPLETE, SPECIAL | EACH | \$12,021.45 | 5 | \$60,107.25 | 5 | \$60,107.25 | | | | į. |
| 167 | * | | TREE STUMP REMOVAL | EACH | \$219.35 | 8 | \$1,754.80 | 0 | \$0.00 | -8 | | -\$1,754.80 | İ |
| 168 | * | | WATER MAIN REMOVAL, 14" | FOOT | \$26.00 | 31 | \$806.00 | 74.4 | \$1,934.40 | | 43.4 | | \$1,128.40 |
| 169 | * | | WOVEN GEOTEXTILE | SQ YD | \$1.35 | 1000 | \$1,350.00 | 349.63 | \$472.00 | -650.37 | | -\$878.00 | |
| 170 | * | | REMOVAL AND REINSTALL DELINEATORS | EACH | \$615.25 | 4 | \$2,461.00 | 4 | \$2,461.00 | | | | İ |
| 171 | * | | BID ALTERNATE I | SF | \$15.80 | 1841 | \$29,087.80 | 2307.3 | \$36,455.34 | | 466.3 | | \$7,367.54 |
| CO 1 | | | [CHANGE ORDER] SANITARY SEWER, TYPE 2 18" AUP | LF | \$183.12 | 0 | \$0.00 | 724.7 | \$132,707.07 | | 724.7 | | \$132,707.07 |
| CO 2 | | | [CHANGE ORDER] DUCTILE IRON WATER MAIN, PUSH JOINT 12" AUP | LF | \$174.65 | 0 | \$0.00 | 966.1 | \$168,729.37 | | 966.1 | | \$168,729.37 |
| CO 3 | | | [CHANGE ORDER] INSERTION VALVE 12" | EACH | \$19,880.00 | 0 | \$0.00 | 1 | \$19,880.00 | | 1 | | \$19,880.00 |
| CO 4 | | | [CHANGE ORDER] CONCRETE REMOVAL IN PIPE | L. SUM | \$945.00 | 0 | \$0.00 | 1 | \$945.00 | | 1 | | \$945.00 |
| CO 5 | | | [CHANGE ORDER] NIGHT WORK FOR VALVE VAULT REMOVAL | L. SUM | \$26,431.89 | 0 | \$0.00 | 1 | \$7,414.19 | | 1 | | \$7,414.19 |
| CO 6 | | | [CHANGE ORDER] MH S25 CONNECTION | L. SUM | \$7,414.19 | 0 | \$0.00 | 1 | \$26,431.89 | | 1 | | \$26,431.89 |
| CO 7 | | | [CHANGE ORDER] CONNECTION TO EXISITING WATER MAIN 8" | EACH | \$4,894.65 | 0 | \$0.00 | 4 | \$19,578.60 | | 4 | | \$19,578.60 |
| CO 8 | | | [CHANGE ORDER] 12" 22 DEGREE BEND | EACH | \$520.00 | 0 | \$0.00 | 6 | \$3,120.00 | | 6 | | \$3,120.00 |
| CO 9 | | | [CHANGE ORDER] 8" 22 DEGREE BEND | EACH | \$230.00 | 0 | \$0.00 | 2 | \$460.00 | | 2 | | \$460.00 |
| CO 10 | | | [CHANGE ORDER] 8" X 8" MJ TEE | EACH | \$515.00 | 0 | \$0.00 | 2 | \$1,030.00 | | 2 | | \$1,030.00 |
| CO 11 | | | [CHANGE ORDER] STEAM PIPE REMOVAL STEEL | LF | \$34.40 | 0 | \$0.00 | 1500 | \$51,600.00 | | 1500 | | \$51,600.00 |
| CO 12 | | | [CHANGE ORDER] ADDITIONAL BEDDING CA-7 | CY | \$55.30 | 0 | \$0.00 | 886 | \$48,995.80 | | 886 | | \$48,995.80 |
| CO 13 | | | [CHANGE ORDER] ADDITIONA TRENCH BACKFILL CA-6 | CY | \$48.30 | 0 | \$0.00 | 470 | \$22,701.00 | | 470 | | \$22,701.00 |
| - | | | | • | | Subtotal: | \$2,304,748.91 | Subtotal: | \$2,495,916.01 | , | Subtotal: | -\$529,817.30 | \$720,984.39 |

*Indicates planned items still to be performed.

*Indicates items to be reconstructed and is considered an estimate of the final total.

Net Added Cost

\$191,167.09