



1475 East Woodfield Road
Suite 600
Schaumburg, IL 60173
Tel 847-605-9600
www.transystems.com

May 24, 2023

Mr. Bill McKenna, PE
Village Engineer
Village of Oak Park
Engineering Division of the Public Works Department
201 South Boulevard
Oak Park, IL 60302

Reference: Request for Amendment to Task Order Contract 22-13E Public Works Center Wash Bay Floor Drain Project

Dear Mr. McKenna,

Thank you for the opportunity to submit an amendment to the above-referenced task order contract. TranSystems is pleased to submit the total lump sum fee of \$28,000.00. The following items summarize the requested tasks and changes that are outside the original scope of services including a breakdown of additional hours and cost:

- Oil Water separator was replaced by VOP after the development of the five original design concepts. This resulted in a re-evaluation of the design concepts with the new separator and supplementary design work. (35 hours - \$4,900)
- Additional review of substitute drains, fiber reinforced concrete as opposed to the designed rebar, and different concrete topping water proofing suggested by contractor (20 hours - \$2,900).
- Discovery of between slab waterproofing during construction and design to maintain this additional element going forward. This required additional review of the overall system compatibility between the top of slab waterproofing, drains, and appropriate interface between the slab drainage mat and membrane (26 hours - \$3,750)
- Request to create a design amendment to be issued to owner/contractor incorporating the between slab waterproofing system and the existing design elements into the new system (42 hours - \$6,800)
- Additional and continued construction administration throughout the end of the project. This will include further submittal reviews, RFI responses, and a Pre-Final and Final site visit (55 hours - \$9,650).

Upon verbal acceptance of the requested amendment, we will proceed with creation of the revised deliverables and continue to coordinate with the ongoing construction efforts.

Thank you again for the opportunity to continue to provide services to the Village of Oak Park towards the successful completion of the Public Works Center Wash Bay Floor Drain Project.

Sincerely,

A handwritten signature in blue ink, appearing to read 'B. Racine', with a stylized flourish extending to the right.

Brian Racine, PE
Vice President